Monsanto

FROM (NAME & LOCATION) R. S. Yates - General Offices

DATE : October 8, 1968

SUBJECT : CEA 2080 - Solid Aroclor Expansion - Anniston

REFERENCE : Utility Requirements

cc: R. M. Kountz
C. McIlwaine - Anniston
J. F. Neff

TO : J. P. Bufe

Will you please review the present utility services at the Anniston Aroclor Plant and determine whether they are sufficient for the following additional loads which we intend to add under the above project:

Electrical

13 motors with an installed load of 130 HP

Tower Water

One heat exchanger with a load of 200 GPM $\Delta T = 10°F$

City Water

For ejector intercondenser and after condenser	50 GPM

90 lb. Steam

For ejector	450 lbs./hr.
For tracer and tank heating	150 lbs./hr.
Total	600 lbs./hr.

I would like to have this information by October 21.

R. S. Yates 4-8165

2080

jw 8151

BLDG 27 - 1 LINE NOW & PUT ONE IN NORTH.

HB. 40.

0235909

4N-10 REV. 11-65

TOWOLDMON0048265