STEEL SALL CALL REPORT
W/ K.E HARPER & HESSELMAN

Salesman: T. KUBISHICK

Call Date: 8-26 TO 8-30-69

	Name	Title
COMPANY: YOUNGSTOWN SHEET & TUBE	B. LEONARD	MAIN SUPT.
LOCATION: IND. HARBOR WORKS EAST CHICAGO, IND.	V. WEBER	ASST MAIN SUPT
SHOP: B & 204 & MAIN	R. DEMEREA	O.H SUPT.
CONTACTS	R. FRUSHOUR	OPEN. SUPT. BASIC O.
	VARIOUS FOREMAN IN MAIN & PROFT. DEPT.	

CALLS: Made To-Date: Planned Per Year. CALL DATES: Last ; Next

PURPOSE AND OBJECTIVE OF CALL: REBUILD 5 FCE ROOF WITH 18-16 1/2 104 MAIN & H-22 TOB PITS.

FURNACE STATUS:

PLAINTIFF'S EXHIBIT COR-15

No. and Type															
General Conditions															
Furnace Section	Refrac. Material	No. Heats	Life Expec.	Refrac. Material	No. Heats	Life Expec.	Refrac. Material	No. Heats	Life Expec.	Refrac. Material	No. Heats	Life Expec.	Refrac. Material	No. Heats	Life Expec.
(Fill In)															

INSTALLATION & OPERATING INFO: DUE TO DELAYS IN HANDLING SKEW BACK CHROME & OBTAINING ROLLERS & SCAFFOLDS, THE JOB DID NOT START UNTIL APPX. 4:00 PM 8-28-69

STANDARD BACK CONSTRUCTION WITH 1/4" PLYWOOD EVERY 3 FT. 3 KEYS DRIVEN 2" 3/4" PLYWOOD USED AT END OF MAIN.

REFRACTORY PERFORMANCE: 1/16" ASBESTOS EXPANSION PAPER USED BETWEEN EACH BRICK ACROSS THE RING IN 104 MAIN. R.F.C. MORTAR USED EXCEPT FOR SECTIONS OVER 9 1/2 "S DOOR WHERE SUPER "3000" USED DUE TO RUNNING OUT OF OUR MORTAR

THERE WAS A MIX UP IN INTERPRETING OUR PRINTS & INSTALLATION OF STARTER BOARD SO WE HAD TO RE-LAYER BACK BUILT WITH ONE PIN & THREE VALLEYS

BECAUSE OF STOCKING DELAYS & ADDED WORK IN ALIGN

SALES { OPPORTUNITIES / PROBLEMS } & ACTION REQ'D: ASBESTOS TIDE 104 MAIN WAS NOT COMPLETED UNTIL 4:00 PM 8-30-69 THIS IS 12 HOURS LONGER THAN PREVIOUS INSTALLATIONS

H-22 PITS WERE INSTALLED WITH NORMAL ASBESTOS TAB EXPANSION ON HOT FACE 5 1/2" LONGITUDINAL EXPANSION WAS LEFT AT PIT ENDS USING INSULATION BRICK. USED QUITE A FEW STOCK & SOME "7 KEYS DUE TO RUNNING OUT OF H-22 MAIN & PITS COMPLETED 12:00 N 8-31-69