MIP 3/70

Water pollution Control is the major problem area
Bulk of TSD will be in this area. Plant goal
is 10 pounds per day by 1/1/71

POLLUTION: Prevent Arsenic from leaving the Department in the
Sewers.

| | EDC |
|---|---|
| Control neptune fire discharge | 6/1/70 |
| Install Sewer Basins | 7/1/70 |
| Sewer Pollution Check | Continuing |
| Reduce Blow Tank Arsenic losses | 10/1/7 |
| Check Arsenic in Off-gas | 4/1/ |
| Catch waste from by pass & sample lines | 3/1 |
| Piping modifications on Blow Tank | 5/1 |

Plant objective to reduce Arsenic losses to 30 #/day by 1
Estimated 230 #/day from plant, 130 of which from
Housekeeping
Est No 149 5,400 Blow tank overflow piping
Est No 151 L 4500-1500 Alter relief lines from Absorber
25 #/day carryover in blow tank line
Basin to be installed
Total cost expected about 25,000-25,000

DSW 296136

Estimated Sewer Loses @ 50,000 # = 137 #/day
Mostly & Arsenic of 200,000 #/yr to Toxic Dump

STLCOPCB4066080