FORM DC 00010-R1

DANA CORPORATION

Facilities Engineering

INTRA-COMPANY COMMUNICATION

SUBJECT Status Report: Asbestos Area Monitoring and Sampling Survey Results

DATE February 9, 1989

TO Tom Gorman
Bob Zborowski
Lee Linde

CONFIDENTIAL

Results of the asbestos area monitoring and sampling survey performed in January is attached for your review and recommendations. It is noteworthy that only the former "asbestos bagging and sewing room" in what is now Dept. 222 needs addressing at this point. Fiber concentrations here are at the action level requiring medical surveillance, which is already being done. Considering what abatement costs are, I would advise containment of the area by sealing it off, as we have already done to the wet-mix room.

Personal monitoring of John Poynter, while cutting and shearing coils of asbestos containing facing, indicated a level of exposure well below either the permissible exposure limit or action level.

Four samples of ceiling tile taken from the front loby, two areas on the third floor (formerly Dept. 218), and Tom Gorman's office all proved negative, as did a sample of the blown-on insulation taken from the pre-cote oven room adjacent to Dept. 214.

I might also add that we are now fully equipted to perform small scale, emergency, in-house asbestos abatement jobs on steam insulation (such as valve replacement) with the use of glove bagging techniques.

Sincerely yours,

George Ferley

VPD-189-0000334

DANA-339