MATERIAL SUMMARY

JOB NO. 71-20

					SIZE & DESCRIPTION	SPECIFICATION
	560	3/16 AVG	314"		SMLS. 70-30 CU-NI CONDENSER TUBES X 16'-0" LG.	SB-111 (BY CUSTOMER)
		AVG				
	ONE	3/4"	23 1/2"		STEEL W/ 5/16" MIN. THK. 70-30 CU-NI CLAD	SB-171 SA-516 GR. 70
	TWO	3 1/16"	23 1/2"	25"	STEEL	SA-105 GR. II 2"
	1	3/8"		25"	STEEL; ROLL LTH. = 6'-7 11/16" X 12 7/8" WIDE	SA-285 GR. "C" FBX.
	2	3/8"		25"	STEEL; ROLL LTH. = 6'-7 11/16" X 5 1/2" WIDE	SA-285 GR. "C" FBX.
	3	3/8"		25"	STEEL; ROLL LTH. = 6'-7 11/16" X 8'-0" WIDE	SA-285 GR. "C" FBX.
	4	3/8"		25"	STEEL; ROLL LTH. = 6'-7 11/16" X 7'-8 3/8" WIDE	SA-285 GR. "C" FBX.
	TWO	3/8" MIN.		25"	ELLIP. HEAD; 2:1 RATIO; 2" S.F.; STEEL	SA-285 GR. "C" FBX.
	EIGHT		3/8"		STEEL ROD	
	EIGHT				3/8" STD. WT. - B.W. - STEEL PIPE	
	30	3/16"	24 13/16"		STEEL	SA-283
	ONE	1/4"			8" X 6 13/16" STEEL	SA-283
	THREE	1/2"			STEEL; SEE DWG. NO. 71-20 SHT. 5	SA-283
	FOUR	3/4"			STD. STEEL	SA-283
	ONE SET				ALLOY STEEL; SEE DWG. NO. 71-20 SHT. 12	SA-193 GR. B-7
	ONE SET				MONEL JACKETED ASBESTOS	

CERTIFIED FOR CONSTRUCTION

DATE 6-11-71

KRUEGER ENGINEERING AND MFG. CO., INC.

SC 17917

KRUEGER ENGINEERING & MFG. CO.
HOUSTON, TEXAS

PRODUCT SM 1000 ER

25 X 192 EM ITEM NO. EA-406

DRAWN READ CHECKED

THE LIMITS COMPLY WITH

PLAINTIFF'S EXHIBIT
MON-610

LAM026162