MRO # 20718 - issued 8-10. Alter sample ports at all Aroclor storage tank pumps so that drips will collect in bucket.

MRO # 20719 - issued 8-10. Pipe up pump seal drip pans at tank farm so that seal leakage runs into bucket.

Fabricate container to be used for carrying Aroclor samples to control room.

Curb is being installed around Aroclor drumming station.

MRO # 20686 - issued 8-10. Repair water leak in top of coil at No. 4 chlorinator.

MRO # 20553. issued 8-4. Repair bursted off-gas scrubber on #4 blow tank drowning pot line.

DSW 552021

STLCOPCB4090438

Understand curb is being considered around Precast columns. Sewer?

Consideration should be given to water going to sewer from dust collection tank in flaking area.

DSW 552022