S.V. ALM #3 C.V. D.V. DATE PRINTED: 4/07/82

CG 16 CODE RT-742-D PKG ___ PROCESSES APPROVED BY

( )RT-742-D (J) BBK 11/5/81

JUN 1 1982 F2J35

(DATE) (LOT NUMBER)

EST. WT. 991# LBS. TYPED BY: JMH STANDARD HRS. 2.9 TIME _____M

16	RC-1-A	93	4	D2H09-3	316 #
16	RC-1-A	98	4	D2H09-3	47 #
16	RC-1-A	93	4	D2J21-2	644 #

REQUEST NO._____

PREPARATION NOTES:_____

EQUIPMENT		NAME: "MONASTRAL" RED B 1 PAGE	USE LBS	N-CODE	ACCT LBS
ALM#3 1	1	RUN 400# WATER INTO ALM #3 AND START AGITATOR			
	2	DUMP OR SHOVEL IN DRUMS 1+Stump LOT D2J21-2 39.63	522	RC-1-A	207 XXXXX
	3	WASH IN DRUMS USING MINIMUM AMOUNT OF WATER			
	4	RUN IN 700# WATER IN 5-10 MIN. TO OBTAIN SMOOTH SLURRY			
	5	USING CALIBRATED MEASURING CUP, POUR IN 3 QUARTS	6	399-A	6
	6	STIR 30 MINUTES. RECORD: TIME START 10:25AM TOTAL MINUTES 30			
	7	STOP AGITATOR			
	8	SEND TO PRESS			
	9	REPEAT STEPS 1 THRU 8 FOR 4 ADDITIONAL SET-UPS		JUN 4 1982	
		SET UP #2 DRUMS ____ LOT D2J21-2 39.63	505	RC-1-A	200 XXXXX
		RECORD: TIME START 9:20PM TOTAL MIN 30	6	399-A	6
		SET UP #3 DRUMS 1+stump LOT D2J21-2 39.63	505	RC-1-A	200 XXXXX
		RECORD: TIME START 8:30PM TOTAL MIN 30	6V	399-A	6
		SET UP #4 DRUMS 1 LOT D2J21-2 39.63	146	RC-1-A	200 XXXXX
		58 142 1+ D2H093 32.40	438		
		RECORD: TIME START 8:25AM TOTAL MIN 30	6	399-A	6
		SET UP #5 DRUMS 1+STUMP LOT D2H09-3 32.40	617	RC-1-A	200 XXXXX
		RECORD: TIME START 7:PM TOTAL MIN 30	6V	399-A	6
		TIME START TIME FINISHED OPERATOR			
		_____ _____ _____			
		_____ _____ _____			

N38053