PLAINTIFF'S
EXHIBIT
DUP-2542

EVALUATION OF ASBESTOS CONTROL IS INCLUDED IN S & F'S OCCUPATIONAL HEALTH SURVEYS. WE HAVE FOUND:

- THE CORPORATION IS NOT UNIFORM IN CONTROLLING ASBESTOS HANDLING PRACTICES.
- WRITTEN PROCEDURES FOR HANDLING ASBESTOS ARE NOT COMPLETE FOR ALL SITES. THOSE THAT ARE COMPLETE ARE GENERALLY GOOD.
- AIR SAMPLING IS NOT ALWAYS USED TO CONFIRM THAT RESPIRATORS ARE NOT NEEDED ON NON-DUSTY ASBESTOS HANDLING JOBS.
- THE WET METHOD FOR HANDLING ASBESTOS (WHICH SHOULD BE USED WHENEVER "PRACTICABLE") IS NOT ALWAYS USED IF THE JOB IS NOT CONSIDERED DUSTY.
- MORE ASBESTOS LEVEL MONITORING IS NEEDED.
- CONTROL IS REQUIRED FOR SOME LESS OBVIOUS SOURCES OF ASBESTOS SUCH AS WELDING CURTAINS.

DUP 0821281

...ployed. A variety of sizes and terminology are used for the s... chemical - Bruchrom and it is recommended that a uniform approach to design of carcinogen signs be developed.

Asbestos is present on the Plant in the form of gaskets and ...ld insulation, cloth and tape on equipment. A commendable job has been done to remove asbestos from the Plant. ~~Apart from~~ few items such as asbestos gloves, ~~and~~ laboratory supports com... with asbestos cloth and Ascarite - a laboratory reagent - were found which ...d to be addressed. Installations of asbestos tape and insulation appear... be in good condition. Demolition of equipment containing asbestos ...let by a contractor was well controlled and perimeter monitoring for ...stos fibers was conducted. The Plant procedure for handling asbestos being revised and embodies recent guidelines. Eng Std S4T. ...ncerning asbestos handling is being revised & should issue shortly. The ...t should review this new issue of S4T to ensure that Plant procedures ... line. Monitoring should be continued for asbestos fibers wherever ...ticable to develop data demonstrating capliance with the OSHA standard

Ventilation.

A good program exists to routinely check the airflow in ...ab fume hoods & local exhaust ventilation units. Central Shops plans ... upgrade the local exhaust facilities for welding booths and the lathe. ...commendations were made for annual calibration of the velometer. New ...ume hoods are to be installed in Alethan Laboratory & it is recommend... that personnel discuss this with LSD specialists at Wilmington Eng Dept ... be aware of most recent information on design & performance of hoods

DUP 0821282

DU 011697