S.V. ALM #3 C.V. D.V.

CG 16 CODE RT-742-D PKG ___ PROCESSES ( )RT-742-D (J) APPROVED BY BBK 11/5/81

MAY 25 1982 (DATE) F2H11 (LOT NUMBER)

EST. WT. 1025 LBS. TYPED BY: JMH STANDARD HRS. 2.9 TIME 7 A.M.

16	RC-1-A	98	4	D2H09-2	87 #	38.53	WE NS 526
16	RC-1-A	93	4	C2J61-2	604 #	37.14	1626
16	RC-1-A	98	4	C2J61-2	84 #	37.14	226
16	RC-1-A	93	4	C2J61-3	196 #	30.15	650
16	RC-1-A	98	4	D2J21-2	71 #	39.63	179

PREPARATION NOTES: ___

(Reg. No. 10817)

EQUIPMENT		NAME: "MONASTRAL" RED B 1 PAGE	USE LBS	N-CODE	ACCT LBS
ALM#3 1	1	RUN 400# WATER INTO ALM #3 AND START AGITATOR			
	2	DUMP OR SHOVEL IN DRUMS 1+STUMP LOT C2J61-2 % 37.14	565	RC-1-A	210 200 XXXXX
	3	WASH IN DRUMS USING MINIMUM AMOUNT OF WATER			
	4	RUN IN 700# WATER IN 5-10 MIN. TO OBTAIN SMOOTH SLURRY			
	5	USING CALIBRATED MEASURING CUP, POUR IN 3 QUARTS	6	399-A	6
	6	STIR 30 MINUTES. RECORD: TIME START 12:30P TOTAL MINUTES 30			
	7	STOP AGITATOR			
	8	SEND TO PRESS		MAY 28 1982	
	9	REPEAT STEPS 1 THRU 8 FOR 4 ADDITIONAL SET UPS			
		SET UP #2 DRUMS 1+Stump LOT C2J62-2 % 37.14	560	RC-1-A	208 200 XXXXX
		RECORD: TIME START 1200A TOTAL MIN 30	6	399-A	6
		SET UP #3 DRUMS 1+Stump LOT C2J62-2 % 37.14	560	RC-1-A	208 200 XXXXX
		RECORD: TIME START 12:30 PM TOTAL MIN 30	6	399-A	6
		SET UP #4 DRUMS 1/2 LOT C2J61-2 % 37.14	32	RC-1-A	208 200 XXXXX
		1/2 196 C2J61-3 30.15	650		
		RECORD: TIME START 500A TOTAL MIN 30		399-A	6
		SET UP #5 DRUMS 1 LOT C2J21-2 % 30.15	166	RC-1-A	208 200 XXXXX
		1 D2H09-2 38.53	225		
		1 D2J21-2 39.63	179		
		RECORD: TIME START 400AM TOTAL MIN 30	6	399-A	6
		TIME START TIME FINISHED OPERATOR			

N38118

961