PLAINTIFF'S EXHIBIT

CHV-619

CONFERENCE NOTES

Page: 1 of 2

Date: 6/7

BECHTEL CORPORATION
CHEVRON-BECHTEL ALLIANCE

CONFIRMATION OF CONFERENCE **CONFERENCE NOTE NO.:** _____

SUBJECT:

ITEM NO.	DESCRIPTION OF DISCUSSION	ACTION BY
33	KTI will maintain a work schedule for their work showing milestones with completion dates indicated.	KTI
34.	Chevron will determine whether a HAZOPS study is required for this Project.	Chevron
	Proposed Hydratest Procedure	
35.	Radiant tube sections will be hydrotested prior to installation. Field welds will be 100% X-rayed prior to stress relief and again following stress relief. No field hydrotest is required. Chevron will review procedure and comment by Feb. 1, 1991	Chevron
36.	KTI will provide steam tracing and insulation for piping for which they are responsible. Current assumption is that all existing insulation that requires removal contains asbestos. Chevron will advise whether any insulation is asbestos-free.	
37.	KTI shall dispose of any removed materials onsite within one mile of removal location.	
38.	KTI will provide all staging / scaffolding they require.	

DISTRIBUTION: All Attendees plus: File

CHEV
BB 010850

A:\C-NOTE/lss

CONFERENCE NOTES

Page: 7 of 7

Date: _____

BECHTEL CORPORATION
CHEVRON-BECHTEL ALLIANCE

CONFIRMATION OF CONFERENCE **CONFERENCE NOTE NO.:** _____

SUBJECT:

ITEM NO.	DESCRIPTION OF DISCUSSION	ACTION BY
39.	If existing refractory needs replacement, cost can be estimated at $45/sq ft, install. No impact on schedule if planned for in advance.	

DISTRIBUTION: All Attendees plus: File

CHEV
BB 010851

A:\C-NOTE/lss