H. D. Gabelman - General Offices

October 4, 1967

Minutes of Scheduling Meeting
CEA 1430 - Aroclor Expansion
Anniston, Alabama

As Indicated

R.Q.Brown/P.E.Haase*
R.E.Emling/O.F.Bremer/Al Schutt*
W.C.Geil/R.W.Wind/T.A.Jackson*
J.L.Mathews/R.R.Cook/J.R.Fullgraf*
A.M.Perdue/C.W.Dunford
J.R.Raymond
R.L/Sandstedt/R.E.West/J.F.Halla*
R.P.Stevens
L.H.Todd/H.C.Browne/J.F.Hedleston*

* Those with whom discussion was held

Individuals charged with the responsibility for developing this project were contacted and their phase of involvement discussed individually. A more detailed breakdown of the overall schedule was developed, specifically, separating the Tank Farm area from the Drumming and Flaking area. These meetings indicate slight changes in schedules for specific parts of the design to achieve earliest completion date for the project.

The following tabulates the phases discussed and their effects on the overall project.

Mechanical drawings in the AC&M drafting room will require until January 1, 1968 for completion.

This will delay getting all equipment on order until January 15, 1968 rather than January 1. This would not affect overall delivery and ultimate completion of project.

Structural steel delivery for the Tank Farm area will be required by March 4, 1968. To achieve this, steel design for the Tank Farm should be completed by October 30, 1967 with the structural drawings for the Tank Farm area completed by November 20 and the order placed by December 11.

Likewise, this in turn indicates soil tests and analysis should be completed by October 30; foundation design completed by November 6 and foundation drawings started by November 6.

Involved also within this time is: inspection of existing sewers and action initiated on repairs, relocation and/or reinforcing as necessary.

From the above indicated study, no change in overall completion is anticipated.

0158899

TOWOLDMON0043972

Revised "Preliminary" Master Project Schedules will be issued shortly to all holders of the "Project Scope Report". When a more detailed study of the Drumming and Flaking area can be made, "Approved" schedules will be issued.

H. D. Gabelman

vo

0158900

TOWOLDMON0043973