PLAINTIFF'S
EXHIBIT
K-1446

Manville
September 4, 1953

H.J. O'Brien

Study of Desired Specification
New Process Magnesia Pipe Insulation
E.C. Lindstrom's letter of 8/18/53

In accordance with E.C. Lindstrom's letter to you of August 18, 1953, on study of Desired Specification, Thermobestos Pipe Insulation, it was suggested that a similar report be prepared on New Process Magnesia and Superex.

The following information was compiled from detailed inspection reports which represent each first and one-hundredth piece from all New Process Superex Pipe Insulation inspected. This represents a cross-section of approximately 3,000 pieces made in the Lever Moulder and 100 pieces from the Reciprocating Moulder inspected 6/8/53 to 8/31/53.

J.R. Robson

LGH:MG

cc: H.E. Bird
R. Jacobs
R.C. Parlett, DHO.
S. Collier, GHO.
E.C. Lindstrom, DHO.

DEFENDANT'S
EXHIBIT
QF-14

Superex Pipe Insulation - Lever Moulder.

Size	No. Pieces	Passed Desired Spec. No.	Passed Desired Spec. %	Passed Tentative Spec. No.	Passed Tentative Spec. %	Rejecte No.	Rejecte %
12" x 2-1/2" x 36"	2	0	0.0%	2	100.0%	0	0.0
12" x 3-1/2" x 36"	2	0	0.0	2	100.0	0	0.0
14" x 2" x 36"	5	0	0.0	5	100.0	0	0.0
16" x 2" x 36"	2	0	0.0	2	100.0	0	0.0
16" x 2-1/2" x 36"	7	1	14.3	6	86.0	1	14.3
18" x 1-1/2" x 36"	2	0	0.0	2	100.0	0	0.0
18" x 2-1/2" x 36"	5	0	0.0	5	100.0	0	0.0
20" x 1" x 36"	1	0	0.0	0	0.0	1	100.0
20" x 1-1/2" x 36"	3	0	0.0	0	0.0	3	100.0
23" x 2" x 36"	4	0	0.0	4	100.0	0	0.0
Totals	33	1	3.2%	28	85.0%	5	15.0

Superex Pipe Insulation - Reciprocating Moulder.

Size	No. Pieces	Passed Desired Spec. No.	Passed Desired Spec. %	Passed Tentative Spec. No.	Passed Tentative Spec. %	Rejected No.	Rejected %
4" x 2" x 36"	2	0	0.0%	2	100.0%	0	0.0%