ENGINEERING

INDUSTRIAL HYGIENE SURVEY DATA SHEET (See instructions on reverse side)

THE TRAVELERS INSURANCE COMPANIES
HARTFORD, CONNECTICUT 06183 (Location 2-5-121)

CUSTOMER	LOCATION	SURVEY DATE
GENUINE PARTS CO., INC. - RAYLOC - PAYSON	700 North 500 East Payson, Utah 84651	March 29, 1989

POLICY NUMBER/CLAIM NUMBER	BUSINESS UNIT
UB 168 T 3075	☒ SAM/CAD ☐ CAM ☐ FIELD (AMG.) ☐ CLAIM ☐ CSSC ☐ OTHER (EXPLAIN)

INSTRUMENTATION

INSTRUMENT	MANUFACTURER	MODEL
HI FLOW SAMPLER	GILIAN	HFS-113

SERIAL NUMBER	TIC NUMBER	REASON FOR SAMPLING – INCLUDE PROCESS OR OPERATION DESCRIPTION & CONTROLS
1017	3-81	Division management's request to assess employees' potential exposure to asbestos fibers in the
10459	181-85	Brake Shoe Department during typical brake/clutch rebuild operations, such as receiving (sorting),
1994	25-82	delining (chopping), disc brake riveting, clutch disc drilling, and debonding. (Reduced sampling
5879	101-84	time due to presence of dust which can interefere with fiber count).
1018	4-81	

COLLECTION (SAMPLING) MEDIA	ANALYSIS REQUIRED
MILIPORE FILTER(MP) - OPEN FACED	ASBESTOS FIBERS (Including TEMS Analysis)

SAMPLE DATA

TIC INST NO.	SAMPLE NUMBER MP	SAMPLING LOCATION (INCLUDE EMPLOYEE'S NAME)	COLLECTION TIME Start	COLLECTION TIME End	COLLECTION DURATION (MINS)	FLOW RATE LPM	SAMPLER POSITION	NUMBER OF PERSONS IN AREA	EXPOSURE TIME (MINS)	SHIFT DURATION (MINS)	COMMENTS
	246F	Control Blank #1									
3-81	448F	Wayne Jackman	0712	1006	174	2.0	PS	1	460	510	General ventilation
		Debonding									
3-81	446F	Wayne Jackman	1006	1156	110	2.0	PS	1	460	510	General ventilation
		Debonding									
3-81	445F	Wayne Jackman	1236	1417	101	2.0	PS	1	460	510	General ventilation
		Debonding									
3-81	360F	Wayne Jackman	1417	1530	73	2.0	PS	1	460	510	General ventilation
		Debonding									

OFFICE	ENGINEER	SIGNATURE	DATE SIGNED
Salt Lake City	J. E. David, III	Joseph E. David, III	5-31-89

C-16826 Printed in U.S.A.
8586

NOVO20065