PROGRESS REPORT
TECHNICAL SERVICES DEPT. – W.G. KRUMMRICH PLANT

JOB NO.	REPORT NO.	DATE
91370:3222	2 (final)	5/3/65

W.G. KRUMMRICH PLANT	RESEARCH	GENERAL OFFICE	OTHERS
☒ H.C. CARDER	☒ D.R.Middleton	☐	*☒ D. DANNA (3)	*☒ L.L. FELLINGER (SO. 2ND.)
☐ J.M. CONNAUGHTON	☒ D.E.Harris	☐	*☐ P.W. EDWARDS	*☐ J.E. SMITH (JFQ)
☐ T.W. DALTON	☒ V.Brawley	☐	*☒ D.B. HOSMER	*☐ W.R. KELLOGG (NITRO)
☒ P.E. HEISLER	☒ D.O.Watson	☐ C.E. ANAGNOSTOPOLUS	☒ H.L. MINCKLER	*☒ L.C. FUHRMEISTER (ANNISTON)
☐ W.B. PAPAGEORGE	☒ J.J.Pappert	☐	*☐ J.A. MULLENDORE	*☐ K. ELLINGSON (AVON)
☒ H.B. PATRICK	☐	☐	☐ L.E. KLEIN	☒ W.F.Taffee
☒ R.E. SODEN	☐	☐	☐	☐
☒ J.A.Morgan	☐	☐	☐	☐
☐	☐	☐	☐	☐
☐	☐	☐	☐	☐

TO RECEIVE DETAIL SECTION

TITLE: Department 246 - AROCLOR - Projects 8842 and 8991
Install Three Aluminum Storage Tanks and Accessories

PERSONNEL: H. D. Greer, R. L. Flynn, M. Magnetti (B. R. Williams & J. R. Savage)

PROBLEM: The three underground Aroclor storage tanks in Dept. 246 are in poor condition and need replacing. Also increased storage capacity was needed for expanding production.

SUMMARY:

The three aluminum storage tanks were installed on two projects, Project 8842 for two tanks and Project 8991 for the other tank.

Work Proposal was issued on 3/16/64.

Project Estimate 8842 for $63,000 ($62,000 Capital) was prepared on 3/3/64 and approved on 7/2/64.

Project Estimate 8991 for $29,000 ($28,490 Capital) was prepared on 3/11/64 and approved on 5/12/64.

All engineering work was completed and all final prints and specifications were issued on 8/6/64 for construction.

It was evident that the projects would overrun as previously reported. This was due to the work being done by outside workmen and changing from galvanized product piping to aluminum and some stainless steel.

Revised estimate of Project 8842 for $69,000 ($68,000 Capital) was prepared on 11/2/64 and approved on 12/10/64.

Revised estimate of Project 8991 for $33,000 (32,500 Capital) was prepared on 11/2/64 and approved on 12/7/64.

Two tanks were placed in service on 11/16/64 and the other about a week later. The facilities are helping to meet the department's requirements for storage and handling the Aroclors.

DSW 311680

CONFIDENTIAL INFORMATION

This document is the property of Monsanto Company and the recipient is responsible for its safekeeping and disposition. It contains confidential information of Monsanto Company which must not be reproduced, revealed to unauthorized persons or sent outside the company without proper authorization. Either retain in secure files or destroy.

STLCOPCB4071666

The complete construction cost of Project 8842 was $68,467 (Capital $67,585) and Project 8991 was $32,863 (Capital $32,413).

The two projects were closed in April, 1965. The TSD cost for all engineering work amounted to $7,280.

For details of both projects, see Progress Report No.1 of 8/12/64.

FUTURE WORK

Install two Alsop Filters at aluminum storage tanks. This work is being done on Project 1046, Job 91370:3363. See Progress Report No.1 of 4/6/65.

(No Details Section)

M. Magnetti

M. Magnetti
Technical Services Department

vmd

DSW 311681