45

PLAINTIFF'S EXHIBIT CEL-618

REQUEST FOR MAINTENANCE SERVICE E-

TITLE: AUXILIARY AIR BOXES FOR LAB EXHAUST HOODS

W.O. 90564 DATE ISSUED: 2/8/88 DATE REQUIRED: 2/15/88

LOCATION: LABORATORIES (SEE ATTACHED LIST)

UNIT:

EQUIPMENT NAME OR NUMBER:

REQUESTED BY: B. ATKINS PHONE: EXT 4353

APPROVAL: RA DATE: 2/15/88

DISTRIBUTION: FS, LWH, SCH-5, JPL, BJG, LEW, BVD,

DESCRIPTION AND LOCATION OF WORK

PLEASE REMOVE ELECTRICAL SWITCHES,WIREWAYS,CONDUITS PIPING AND TRANSITE (ASBESTOS) PANELS AS REQUIRED TO INSTALL NEW AUXILIARY AIR CHAMBERS ON LAB EXHAUST HOODS AS INDICATED ON ATTACHED LIST DATED 1-12-88.
TRANSITE PANELS SHALL BE DISPOSED OF AS INSTRUCTED BY JIM STAFFORD. RE-INSTALL THE OTHER ITEMS AFTER THE AUXILIARY AIR CHAMBERS ARE IN PLACE.

COORDINATOR OF THIS PROJECT IS VAL DEES.

ATTACHED PUNCH LIST DATED 1-12-88
LAB SHUTDOWN SCHEDULE DATED 2-8-88

LAB SHUTDOWN SCHEDULE
FOR AUXILIARY AIR BOX INSTALLATION

DATE	LABORATORIES
2/15/88	282, 283
2/16/88	282, 283, 285, 287
2/17/88	285, 287, 288
2/18/88	288
2/22/88	111, 109
2/23/88	111, 109, 67
2/24/88	67, 286
2/25/88	286

AUXILIARY AIR CHAMBERS FOR EXHAUST HOODS

1-12-89

1. LAB 282
   NORTH WALL - (4) 6' CHAMBERS REQ'D, RELOCATE (3) CONDUITS, (2) DWYER GAGES
   SOUTH WALL - (2) 6' CHAMBERS, RELOCATE DWYER GAGE, REPLACE (2) TRANSITE (ASBESTOS) PANELS

2. LAB 283
   SOUTH WALL (2) 6' & (2) 5' CHAMBERS REQ'D, RELOCATE DRAIN PAN ALARM, DWYER GAGE, REMOVE TRANSITE (ASBESTOS) PANELS

3. LAB 285
   NORTH WALL (2) 6' & (2) 5' CHAMBERS REQ'D, RELOCATE (2) DWYER GAGES, FAN SWITCH, DRAIN PAN ALARM REMOVE TRANSITE (ASBESTOS) PANELS.

4. LAB 287
   NORTH WALL (4) 5' CHAMBERS, RELOCATE 7 CONDUITS, SWITCHS, DWYER GAGE, FIRE ALARM, REMOVE TRANSITE (ASBESTOS) PANELS

5 LAB 286
   NORTH WALL (2) 5' CHAMBERS REQ'D., RELOCATE DWYER GAGES SAFETY SWITCH, REMOVE TRANSITE (ASBESTOS) PANELS,

   SOUTH WALL (4) 6' CHAMBERS REQ'D, RELOCATE DWYER GAGES (2) FAN SWITCHES, SAFETY SHOWER.

6. LAB 288
   NORTH WALL (4) 6' CHAMBERS REQ'D (SS PANELS), RELOCATE BREATHING AIR HEADER, CONDUIT, DWYER GAGE

   SOUTH WALL (4) 6' CHAMBERS REQ'D. RELOCATE CLOCK, LIGHTS FIRE EXTINGUISHER TUBING, 13 CONDUITS (CAN MISS MOST CONDUITS BY MODIFYING AIR CHAMBER), BREATHIN

008495

2 2

7, LAB 111

EAST WALL (2) 6' CHAMBERS REQ'D, (SS PANELS), RELOCATE (2) DWYER GAGES, HELIUM TUBING, NITROGEN TUBING

WEST WALL (2) 6' CHAMBERS REQ'D, REPLACE TRANSITL (ASBESTOS) PANELS

8 LAB 112

EAST WALL (2) 6' CHAMBERS REQ'D (SS RIBBED PANELS) RELOCATE DWYER GAGE.

WEST WALL (1) 5' CHAMBER REQ'D (WOODEN BENCH HOOD) MODIFY TO SUPPORT CHAMBER & GRILL

9. LAB 109

WEST WALL (2) 6' CHAMBERS REQ'D., RELOCATE CONDUIT AND WIREWAY DUCT.

10 LAB 104

EAST WALL (4) 6' CHAMBERS REQ'D, (SS PANELS) RELOCATE 2 DWYER GAGES

WEST WALL (1) 5' CHAMBER REQ'D, (WOODEN BENCH HOOD) MODIFY TO SUPPORT CHAMBER & GRILL

11 LAB 67

WEST WALL (2) 5' CHAMBERS REQ'D, REPLACE TRANSITE (ASBESTOS) PANELS

008496