Table II

Chlorine Cells Maintenance, 853 Building Summary of Sample Analysis

Area Operation	No. of Samples	Asbestos Concentration (Fibers/ml.) Range	Average
Weighing and dumping asbestos into pulling tank	5	3.69-7.18	4.62
General work around pulling tank	4	0.12-0.39	0.23
Preparing cells for pulling tank, putting cells into ovens	5	0.13-1.03	0.25
Assembling harness, 20-30' south of pulling tank	3	0.21-0.32	0.28
Inserting graphite plates into cells 15-20' east of pulling tank	3	0.08-0.53	0.28

ST0000954

PLAINTIFF'S EXHIBIT
DOW-1996