10

[illegible] REFRACTORIES CO.
STEEL SALES CALL REPORT

Salesman: W. R. Fields

Call Date: 3/11/70

		Name	Title
COMPANY: Youngstown Sheet & Tube	CONTACTS	Jim Scanlon	O.H. Supt.
LOCATION: Brier Hill Works		Bob Leddon	Ass't " "
Youngstown, Ohio		Fritz Hulton	Mason Supt.
SHOP:			

CALLS: _____ Made To-Date: _____ Planned Per Year. CALL DATES: Last _____; Next _____

PURPOSE AND OBJECTIVE OF CALL: Roof installation

PLAINTIFF'S EXHIBIT
COR-16

FURNACE STATUS:

No. and Type															
General Conditions															
Furnace Section	Refrac. Material	No. Heats	Life Expec.	Refrac. Material	No. Heats	Life Expec.	Refrac. Material	No. Heats	Life Expec.	Refrac. Material	No. Heats	Life Expec.	Refrac. Material	No. Heats	Life Expec.
(Fill In)															

INSTALLATION & OPERATING INFO: Installed 15" H-22 M.E. and Tubbed roof on #10 fce.

Installation went very smoothly. They drove 3 keys about 1½" and will tie the roof up before pulling centers.

REFRACTORY PERFORMANCE: No additional expansion was used in the ring (3/64" asbestos was under the casing). They did use 1/8" asbestos every 9" longitudinally.

The brick layers liked our tabs. — Not sharp like the square tabs of other DB brick.

Centers are to be pulled next Mon or Tues. I will return then to inspect the hot face and get a brick count.

SALES { OPPORTUNITIES / PROBLEMS } & ACTION REQ'D:

This furnace probably will not start up for a month or so. Only 6 of 11 furnaces are operating right now.