CENTRAL ENGINEERING DEPARTMENT

PROGRESS REPORT

CEA NO.	AR NO.	DATE
1668 Rev. 1	NA	Nov. 17, 1967

PRODUCT: Aroclors

TITLE: Biphenyl & Aroclor - Japan

DIVISION	PLANT
Organic/Int'l.	Yokkaichi, Japan

DISTRIBUTION

CED SECTION MANAGER R. P. Stevens

CED PROJECT MANAGER A. J. Heinze

DIVISION REPRESENTATIVE ---

O. R. Bailey
J. M. Depp
M. Dmytryszyn
R. E. Emling
F. W. Enoch
F. J. Holzapfel
R. W. Kaltenrieder (2)
F. P. LaBelle
R. E. Lenz
Russell L. Miller
E. Negro
C. L. Parish
A. B. Terry

R. E. Howard
R. S. Yates

ORGANIC DIVISION

J. Crescenzo
D. Danna

SCOPE

This project provides for the preparation of a process design package for a plant to produce 5.5 M pounds/year of biphenyl and liquid Aroclors at a rate of 10 M pounds/year at the Yokkaichi, Japan plant of Monsanto Mitsubishi Kasei (MMK). MMK will handle the detailed mechanical design of the new facility based on this process design package.

DSW 200673

CONFIDENTIAL INFORMATION

THIS DOCUMENT IS THE PROPERTY OF MONSANTO COMPANY AND THE RECIPIENT IS RESPONSIBLE FOR ITS SAFEKEEPING AND DISPOSITION. IT CONTAINS CONFIDENTIAL INFORMATION WHICH MUST NOT BE REPRODUCED, REVEALED TO UNAUTHORIZED PERSONS OR SENT OUTSIDE THE COMPANY WITHOUT PROPER AUTHORIZATION.

STLCOPCB4058737

Product Aroclors Location Yokkaichi, Japan

Title Biphenyl and Aroclor - Japan

Data Tabulated As Of October 31, 1967 CEA No. 1668 Rev. 1 AR No. NA

			Last Month	This Mo.
Appropriation	M$ Not Yet Approved	Process Design, % Complete	-	0
Current Estimate	M$ 1600	Mechanical Design, % Complete	-	0
Date of Estimate	June 7, 1967	Construction, % Complete	-	0
Expended & Committed	M$ 0	% Expended & Committed	-	0
Spent This Month	M$ 0	Design Manpower	-	0
Scheduled Completion	March 1, 1968	Construction Manpower	-	0
On Schedule?	-			

Previous activity on this project included the development of an appropriation capital estimate, utility and operating personnel requirements and preliminary process design work for both the biphenyl and Aroclor units.

MMK has decided to request authority to build this plant based on the 6/7/67 estimate. The mechanical design of the facilities will be performed by MMK based on the process design package provided for on this project.

Accordingly, a preliminary project scope report has been prepared and will be issued this month to Organic Division personnel for review. Process design work has started on the biphenyl unit.

A. J. Heinze

A. J. Heinze

vo

DSW 200674