12/10/70

Mike

Dept 264 operators on during the neutral sewer test will be

	12/15/70 Tue	12/16/70 Wed.	12/17/70 Thurs.
DAY	TOM GAITOR	TOM GAITOR	TOM GAITOR
MIDDLE	CHAS. JACKSON JR.	CHAS. JACKSON JR.	CHAS. JACKSON JR.
LATE	JERRY McDANIELS	CHRIS. MEALY	CHRIS MEALY

The above are as per schedule. Absences or shift trading could change who is actually present.

The phone in the control room of Dept 264 & 265 is station 366

Alternate phones are on the other side of Bldg NB. In case station 366 is out, people at the following phones may relay a message. 346, 384, 355. (all three of these phones are in the same area).

DSW 297339

Contact night supe in case of emergency.

STLCOPCB4067249

Add lime slurry to sewer at Dept 265 jets.

alternate to get slurry to the sewer.

add six hoses at the 265 slurry hose to pumps.

" " hose connection at the 265 end of the slurry return line

add from drains or wash hose connections at the 258 lime slurry pumps.

add from rock catch tanks drains.

Remove fittings and add from there

There can go to trench sewer in pump room and from here to sewer system.

A manual air loading station for the auto valve putting well water in the sewer trench in the pump room has been provided. It is low on the South wall of the pump room. Use this if needed to flush lime from the sewer trench.

DSW 297340

Monsanto

FROM (NAME & LOCATION) C. Kleist - WGK

DATE : December 3, 1970

SUBJECT : NEUTRAL WASTE STREAMS TEST

REFERENCE :

cc: Messrs. B. W. Corlew
J. R. Savage - G.O.
C. F. Buckley

TO : Mr. W. C. Engman

The test of neutralization of waste streams scheduled for the week of December 7, 1970, will be delayed until the week of December 14, 1970. The delay is due to a spill of ABSA, making operations abnormal.

C. Kleist

C. Kleist
Technical Services Dept.

/br

DSW 297341