PLAINTIFF'S EXHIBIT
KEN-11

INTER-OFFICE MEMORANDUM

TO R. J. Wolf
AT Oakland

DATE June 24, 1965

FROM D. A. Daly

AT Middletown

JOB NO. 6471-00

COPIES TO L. H. Oppenheim
J. E. Hughes
W. F. Bort
F. X. Kast

SUBJECT Armco Project "600" - Middletown Works Expansion Program

DAILY PROGRESS REPORT NO. 326

Assigned Program Personnel, June 22, 1965:

Technical	94	KE Crafts	259
Construction	36	Subcontractor Forces	154
Administrative	20	McGraw Work Order Forces	80
Clerical	60		
Subcontract	1		
Personnel on Loan	4		
Total	215		

Progress:

1. 6471-00 Temporary Construction: D.H.S. Corporation has returned to the job site to begin work on temporary railraods.

   Painting is underway in the First Aid Building. Occupancy is expected by June 28.

   Ironworkers have begun installing insulating panels on outside walls of the Field Office. Foundations for the 20' extension are ready for structural steel.

   Siding on the Pipe Shop is complete, ready for sheet metal roof.

   Structural steel for the Electrical and Miscellaneous Craft Building is complete.

   Sheetmetal workers have begun erection of the Timekeeper's Shack.

Visitors:
None.

Out of Town:
R. Auld - Buffalo, Meeting with Westinghouse on HSM.
E. L. Baldinelli - Butler, CPM.
E. J. Denner - Chicago, Coordination HSM.
D. Derstine - Buffalo, Meeting with Westinghouse on HSM.
A. Krausser - Chicago, Coordination HSM Electrical.

RECEIVED
JUN 25 1965
R. J. WOLF
Kaiser Engineers
Oakland

DAD:ms