PLAINTIFF'S EXHIBIT CHV-198

LIST OF MATERIALS

Job No. 16-348 List No. 001 DATE: 9/27/74

Accounting Charge No. 1-5116 DATE REQUIRED: 10/11/74

Engineer: HLL Lead Engr: MLB FOLLOW-UP PER ENGR. INSTR. EP-2068 (YES) (NO)

10-1

MK. NO.	ITEM NO.	QUAN.	SIZE	DECRIPTION	SOURCE STOCK OR P. O. No.	EST. DEL. DATE
1	L31	7	1/2"	800# Sod. St'l. Gate Valve, OS&Y, Bltd. Bnt	STOCK	
2	L73	3	1/2"	3000# Sod. FS Gr. Jt. Union, All St'l, AAR		
3	L75	4	1/2"	" " " Tee		
4	L77	6	1/2"	Sod. St'l. Bar Stock Plug, Rd. Hd.		
5	L91	11	1/2"x3"	Sch. 80 Smls. St'l. Pipe Nipple - TBE		
6	L91	2	1/2"x6"	Ditto		
7	L564	2	1/2" Thrd.	Nipples, Seal Pot, Vertical per		
~~8~~	—			Mk. 5, Std. Dwg. GE-J 31252		
9	~~L592~~ L-2	30'	1/2"	O.D. Smls. St'l. Tubing, ASTM A-179,		
~~10~~	—			.065" Wall		
11	L861	2	1/2"x1/4"	Male Connector, 1/2" O.D. Tube x 1/4" Male NPT,	STOCK	
~~12~~	—			St'l. Compr. Type		
13	L862	2	1/2"x1/2"	Female Connector, 1/2" O.D. Tube x 1/2" Female NPT,		
~~14~~	—			St'l. Compr. Type	EPR 484X	
15	L860	4	1/2"	O.D. Tube, Union, St'l. Compr. Type	STOCK	
16		4	5/8"ø x	4" Lg. Concrete Sinch Anchor		
17	J-301	1	2"	Orifice Plate, 304SS, for 2"-300#		
~~18~~	—			R.F. Flanges, Not Bored, Type "A"		
~~19~~	—			per attached Std. Dwg. GC-J99504-9,		
20	L247	1pr.	2"	300# FS W.N. Orifice Flanges, RF, Sch. 40 Bore		
21	L152	4	2"	1/16" Asb. Comp. Ring Gask. for 300# Flgs,		
22	H261	8	5/8"x4 3/4"	Stud Bolt, ASTM A-193, Gr B7, w/2 Hex Nuts		
23						
24						
25				MLB 9/30/74		
26						
27						
28						
29						
30				OCT 1 1974		
31						
32						
33				Mat'ls. for installation of FR in 40#		
34				Condensate from #6 C.U.		
35						

CHEV B8 6126

CW-2641-1 (E 11/0