PLAINTIFF'S
EXHIBIT
DUP-899

AIR SAMPLING FOR ASBESTOS

SAMPLE NO	LOCATION	JOB	FIBER CONC./ML
1	ACRN Shops (Person)	Fab. "A" Cloth - Damp	0.1474
2	ACRN Shops (Area)	Fab. "A" Cloth - Damp	0.2395
3	Shop (Person)	Machine Haveg Pipe	18.2204
4	Shop (Area)	Machine Haveg Pipe	17.2697
5	Shop (Person)	Drill Haveg Pipe	0.8913
6	Shop (Area)	Drill Haveg Pipe	0.1689
7	Nordel® (Person)	Remove Mg Insulation 3" line (dry)	5.0709
8	Nordel® (Area)	Remove Mg Insulation 3" line (dry)	0.0586
9	Nordel® (Person)	Install 3" Mg Insulation	0.0574
10	Nordel® (Area)	Install 3" Mg.Insulation	0.0272
11	Methanol (Person)	Remove 8" unibestos (dry)	0.2690
12	Methanol (Area)	Remove 8" unibestos (dry)	1.8110
13	Methanol Insulation Shack (Person)	Fab "A" Cloth Covers (New, dry)	0.293
14	Methanol Insulation Shack (Area)	Fab "A" Cloth Covers (New, dry)	0.1287
15	Ammonia (Person)	Wrap pipe w/Liston Tape	0.5827
16	Ammonia (Area)	Wrap pipe w/Liston Tape	0.0702

DUP 0502567

DU 002142