HERMAN BOGOT & CO.

3143 N. NOTTINGHAM AVE. CHICAGO, ILLINOIS 60634
PHONE: (312) 637-6037

TIME AND MATERIAL REPORT

JOB NAME: MACGREGOR LEAD
DATE: 5-18-1972
ADDRESS: 4500 W. 15th STREET
JOB NUMBER: B 57130
CITY: CHICAGO ILL
MECHANICAL: X ELECTRICAL: SERVICE:

TIME

DATE	EMPLOYEE NAME	STRAIGHT TIME	OVERTIME	DOUBLE TIME	TOTAL
5-15-72	JOHN GRENKO	4			
	FRANK MELLO	4			
5-16-72	JOHN GRENKO	4			
	FRANK MELLO	4			

WORK DONE: Lower + rebuild reducing Station
install new pressure reducing
Valve leslie
Relocate condensate line + traps set.

MATERIAL USED

1 - 3/4 gate Valve
1 - 3/4 Strainer
1 - 3/4 check Valve
1 - 1 1/4 LESLIE Valve
12 - 1 1/4 nipples
3 - 1" Ells
2 - 1 1/4 Ells
1 - 1 1/4 X 1 AAR coupling
1 - 1" union 250
2 - 1 1/4 unions 250
2 - 1 1/4 X 3/4 AAR tees
3 1 1/4 AAR tees

HERMAN BOGOT & COMPANY ASSUMES NO RESPONSIBILITY FOR CONSEQUENTIAL DAMAGES OF ANY KIND AND THE UNDERSIGNED, BY ACCEPTANCE OF THE EQUIPMENT OR SERVICE RENDERED ASSUMES ALL RESPONSIBILITY FOR THE CONSEQUENCES OF THE ABOVE SERVICE RENDERED AND ANY PARTS FURNISHED.

THE PROVISIONS ON REVERSE ARE A PART HEREOF.

THE PURCHASER ACKNOWLEDGES RECEIPT OF MATERIAL USED AND SERVICES OUTLINED ABOVE AND AGREES TO PAY THESE CHARGES WITHIN 10 DAYS AS PROVIDED ON REVERSE

OWNER [signature]

OWNER'S REPRESENTATIVE