PLAINTIFF'S EXHIBIT

GP-499

Form 840 20M 10-60
PRINTED IN U.S.A.

# Bestwall Gypsum Company

FOR GRAND RAPIDS DATE Septl 1, 1961 FROM Paoli Lab OFFICE

ATTENTION OF Mr. J. B. Moss SUBJECT SPECIAL FIREPROOFING PLASTER

ANSWERING YOURS DICTATED BY C. G. Shuttleworth - md

CGS

The sample of special fireproofing plaster which you made according to the formula in the footnote of my letter of Aug. 3 to Mr. Swytnyk of Underwriters' Laboratories Inc. has been tested and found satisfactory except for setting time, and it is a little too fast.

We understand that the U. L. Inspector will be at your plant next week to observe the running of the plaster and to place his stamp upon it for use in the fire test.

Would you please make 2 charges of this material, according to the following formula, and package in plain bags if available; if not, run it into Lite Acoustical plaster bags. Run as much into each bag as it will conveniently hold, being sure that each bag contains the same amount of plaster within normal bag weight tolerances.

Send us one bag by motor express, one gallon can by parcels post special handling and approximately 750 lbs. to Mr. B. Swytnyk, Underwriters' Laboratories Inc., Northbrook, Ill. Let us know when it goes forward.

Charge all expense to R & D 222 - J. O. No. 115.

Formula: 180# → 20 cu. ft. perlite - 8½ to 9½ lbs/cu. ft.
262 lbs. Stucco GR-52
76.5 lbs. Asbestos 7D3
27 lbs., 5 oz. Lumnite Cement - Universal Atlas or equal.
18 oz. Ultrawet D.S.
17 oz. Retarder

Let us know how much is in the bags.

180
262
76.5
27
2.5
548.0 #/chg

Called CGS. 9/12/61 [illegible] set on plaster - He wants [illegible] rush - arrangements have been made to buy our next monday.

Will be Traced

MR REVERSKI PLS HANDLE

28 Bags 1,552 #

Shipped 9/12/61 Via Consolidated Truck to Chicago, Neidert Motor Will deliver - 9/13/61

Called CGS - 9:30 am 9/13/61 & told him of shipment going thru.

1552
1 Box 1568

SGP 0019049