PLAINTIFF'S
EXHIBIT
CHV-398

# BILL OF MATERIAL

JOB 14-188: REROUTE Nº 4 CU CW LINES DATE 9/2/82

DRG. No. _____ SHEET _____ ORDER No. BM-82046

NOTIFY MTM UPON DELIVERY *FIPM APPRO. JOB No. 4CUCW-9113-05-360

ENGR: MTM MATERIAL REQ'D AT DEST'N BY * [illegible] 9/1/82
DATE

| ITEM | QUANTITY | UNIT | DESCRIPTION | REMARKS |
|---|---|---|---|---|
| 1 | 130 | FT | 8-IN PIPE, SMLS, SCH 30, CS, | |
| | | | BFW, X-TRU-COATED, DRL | |
| 2 | 4 | EA | 8-IN ELBOW, STD WT, CS, BW, | |
| | | | 90-DEG LR | |
| 3 | 2 | EA | 12-IN X 8-IN REDUCER, STD WT, | |
| | | | CS, BW, CONC | |
| 4 | 3 | EA | 3/4-IN BOSS, 6000 LB, CS, SW | |
| 5 | 3 | EA | 3/4-IN PLUG, CS, PE | |
| 6 | | | WRAPPED COATING — P-2A | |
| | | | PER STD DWG Nº GB-L69318-16 | |
| | 5 | GAL | * STD PRIMING SOLUTION | |
| | 5 | CU.FT. | * ASPHALT ENAMEL | |
| | 5 | ROLL | * 15-LB ASBESTOS FELT | |
| | | | (75-FT LONG X 9-IN WIDE ROLLS) | |
| | | | | |
| | | | END USE: UNDERGROUND | |
| | | | COOLING WATER LINE | |
| | | | MTM 9/2/82 | |
| | | | | |
| | | | Expedite if necessary to | |
| | | | meet above delivery date. | |
| | | | SPK 9/1/82 | |

SHEET 1 OF 1 SHEETS

CHEV B8 5624

MFG. 334 (25M 2-53)