PLAINTIFF'S EXHIBIT CHV-179

RGA

LIS. OF MATERIALS

8-20

Job No. 48106-000(75) List No. 001A DATE: 8-19-75

Accounting Charge No. 5-49090-003 DATE REQUIRED: 11-1-75

Engineer: RGA Lead Engr: MLB FOLLOW-UP PER ENGR. INSTR. EP-2068 (YES) (NO)

MK. NO.	ITEM NO.	QUAN.	SIZE	DECRIPTION	SOURCE STOCK OR P. O. No.	EST. DEL. DATE
1	L114	1	4" ϕ	stl 90° weld elbow, XS, long radius	STOCK	
2						
3	L244	1	4" ϕ	300# FS weld neck flange, S.G., sch 80 bore	EPR555X820	
4						
5	L7	4'	4" ϕ	smls stl pipe, sch 80	SHOP	
6						
7	L119	1	1" ϕ	stl weld boss, threaded, per dwg. GB-L-31368	STOCK	
8						
9	[redacted]91	1	1" ϕ	x 1½" lg sch 80 smls cs pipe nipple, TBE	STOCK	
10						
11	L31	1	1" ϕ	800# stl screwed gate valve, OS&Y, BB	STOCK	
12						
13	L244	1	4" ϕ	300# FS, weld neck flange, s.t., sch 80 bore	EPR555X820	
14						
15	L155	2	4" ϕ	stl clad asbestos gasket, ST&G joint	STOCK	
16						
17	H262	16	3/4" ϕ	x 5" lg stud bolts, ASTM A-193, Gr B7, w/2 hex nuts	STOCK	
18				RGA 8-19-75		
19				MLB		
20						
21				End Use: Piping replacement @ D-610		
22				outlet (Deprop O/H Drum).		
23						
24						
25						
26				J. E. BIMLER		
27				AUG 20 1975		
28						
29						
30						
31						
32						
33						
34						
35						

CHEV B8 6107