PLAINTIFF'S EXHIBIT

BIR-442

3907

MEMORANDUM

cc-R.E.Heim -BB
D.E.Frazier-BBR

In Reply to *Date* 9-22-72 *From* F.L.Russell *To* C.Homan -BBQ

Subject #45# ASBESTOS BASE SHEET

Dear Carroll:

Referring to your memo of 9-19-72, I do not see any reason to put a 2", 4", and an 18" line on our Asbestos Base Sheet. The lines they are currently producing as referred to in your first paragraph are sufficient.

These will comply with all built-up roof specifications as written and published.

FLR:MB

3906-B

cc: BB- Mr. Heim
BBB- Mr. Russell

MEMORANDUM

In Reply to *Date* 9/19/72 *From* BBQ *To* BBR- Mr. Frazier

Subject #45 ASBESTOS BASE SHEET

The current standard card calls for lines 2" and 34" in from each edge, however, I understand that FB has actually been using the same lines as are used on Bonded Base Sheet; that is, 2", 4", 17", 19", 32", and 34" from each edge, and that the additional lines were put on at the request of Charleston starting approximately a year ago.

In the middle of August 1972 Charleston requested by telephone that FB put 2", 4" and 18" lines on #45 Asbestos Base Sheet. If #45 Asbestos Base Sheet were used in lieu of Multi-Ply on our Specification No. C-2-MP and W15-2-MP as has been suggested then the #45 Asbestos would require a 3" line not an 18" line.

I would suggest that we continue with the present laying lines, that is, 2", 4", 17", 19", 32", and 34" for the present time. I also suggest that Lee Russell provide us with the location of the lines required by the current Built-Up Specifications and any that he intends to add in the near future. When we are certain of the locations of the lines required by the B-U specifications additional lines may be added provided they are acceptable to all divisions being supplied by FB.

I do not think that we should consider an 18" line unless a legitimate need can be established with an explanation as to what assembly would require its use.

CAHoman/rp

cc: J. D. Conrad - MB

CE

8/21/72 Gordon Johnson K. Powers - FK

REQUEST FOR 18" LAYING LINE ON 45# ASBESTOS BASE SHEET

Currently we are applying lines on the following basis: 2", 4" 17", 19", 32", 34". The 17" line provides a 49" salvage which would approximate the 18" line suggested.

From our production standpoint, it is felt that the 17" laying line would provide for your needs. If you have thoughts to the contrary, please let me know.

GJ/ad

3906 Telephone request from K. Powers

MEMORANDUM

In Reply to _____ *Date* 2/18/72 *From* G. Johnson *To* F. Campisano

Subject Charleston request (telephone)

They request 2" - 4" - 18" lines on 45# asbestos Base sheet.

2-4-17 processed.
19-32-34

BIRD 011608