ENGINEERS COPY

T. J. Gibbs
WMH:c
Ensley Steel - Roline No. 5 Blast
Furnace - Cables, Sheaves & Counter-
weights - sounding rods & Chimney valves

T. J. Gibbs
M. B. Lanier

USS-8139-C1 B5 - Prop.

PLAINTIFF'S
EXHIBIT
USX-172

CSD-11082

1/14/64

American Steel & Wire Division
United States Steel Corporation
c/o Mr. B.M. Ashbaucher
Room C-39
General Office Building
Fairfield, Ala.

Ensley Steel
Ensley, Alabama

T. H. Walker

Our Truck | Ensley Warehouse | Inter-Co.

1000 - Lin. Ft. - 1/2" Diam. Steel Cable, American Tiger Brand, Preformed, "Plow Steel" Grade, Regular Right Lay, 6-strands of 19 wires each, Independent Wire Rope Core

DELV. REQD: 1/64

MFP
bb

CSD-11082

USHO 000174

J. W. Ogletree
AGR/JWS:L
Fairfield Tin Mill - One Six Stand Cold
Reduction Mill - Foundations for Mill Motor
Room, Oil Cellar & Floors over Basement

USS-8250 5A Property

J. W. Ogletree G. W. McLean SWV
John D. Brooks O. E. Dagnan
W. M. Stewart J. S. Lother

CDS-3341

October 23, 1961

Harbison Walker Refractories Company
2130 Highland Avenue, Room 207
Birmingham 5, Alabama

Fairfield Steel
Fairfield, Alabama

R. C. Brunson, #2 Storehouse

Your Bessemer, Alabama Plant Net 20th Prox

1000 - 9 x 4-1/2 x 2-1/2 W-Acid Brick $140.00 M

TO BE PALLETIZED: Charge for Type "B" Protection - $1.10 each pallet.

DELIVERY REQUIRED: November 15, 1961

Can per L.F.
From J.C.F.
Per B. Stewart
4-8-63

SWVaughan:eb

CDS-3341

USHO 000175

AS:c

Prop.

Field Tin Mill - Facilities for Production
[illegible] Tin M Plate - Mill Piping

T. J. Gibbs
MBL

CDS-11011

C DS 11011

1/3/64

Southeastern Products Corporation
P. O. Box 2310
Birmingham, Ala.

Fairfield Steel
Fairfield, Alabama

[illegible] Glasgow
[illegible]

	Bold.	1% 10th prox.
S.S.Flexitallic Gaskets		
1 - 4", 1500#, Style R1-15L		$ 2.15 ea.
4 - 3", 150#, Style CG-1J		.88 ea.
8 - 2-1/2", 150#, Style CG-1H		.82 ea.
4 - 2-1/2", 300#, Style CG-3H		1.11 ea.
8 - 4", 1500#, Style CG-15L		2.15 ea.

All less 25%

CONFIRMATION: Telephoned 1/2/64 to Mr. Kitchen

DELV. REQD: 1/3/64

[illegible]
bb

USHO 000176

CDS-11011 C DS 11011

USHO 000177

T.C.I. [redacted] MATERIAL TO BE ORDERED 491-92486

FOR Ensley Steel WORKS ORDERED BY CCC DATE 5-1-67

Blooming Mill DEPT. APPROVED BY: EAM DATE 5-1-67

APP. TITLE: Replace Hydraulic Return Water Tank - Blooming Mill

MATERIAL Floatless Liquid Level Control

APPROPRIATION No: MFA-356 ACCOUNT 1003 Prop AMOUNT ALLOWED $

QUANTITY:	DESCRIPTION:	EST. COST:
1	B/W Controller Corporation, Induction Relay, Type "DH", with 110 Volt, 60 Cycle, Primary Coil No. 890, and Secondary Coil No. 888, mounted in Aluminum Water and Dust Tight Enclosure, with 1 N.O. and 1 N.C. contacts, for use in pilot duty to close valve on pump up, and open valve on pump down.	
2	B/W Controller Corporation, Waterproof Electrode Holders, Type E-1, for 1" Standard Pipe.	
2	B/W Controller Corporation, Rod Electrodes Stainless Steel, 1 foot long.	
1	30 Amp, Three Pole, Single Throw, Heavy Duty Safety Switch, Fusible, 240 Volt AC, in NEMA 12, J/C - Mill and Foundry Type Enclosure, with Knockouts, Square D Catalog No. H321A, or Equal	
1	500 Volt Ampere, 240/120 Volt Control Transformer Westinghouse 45-150, Type EP, Style S20N11S51A, or Equal	
	Order from: Mayer Electric Supply Co. 3200 Third Ave. South, Birmingham Ala.	USHO 000178
	Furnish (5) five sets of certified outline dimensions, operating instructions, connection diagrams, and spare parts publications, as soon as possible.	

15. Harold Brown 5-2-67
Mayer Ele. Sup. 6-2-67

SHIP VIA

TO: Ensley Steel WORKS
Ensley, Alabama

CARE OF T.H. Walker, SK

TOTAL ESTIMATED COST: 110 00

DATE REQUIRED: July 15, 1967

ORDER NO: 491-92486