PLAINTIFF'S EXHIBIT CHV-189

LIS OF MATERIALS

Job No. 48106-000(75) List No. 002A DATE: 8-19-75

Accounting Charge No. 5-49090-003 DATE REQUIRED: 11-1-75

Engineer: RGA Lead Engr: MLB FOLLOW-UP PER ENGR. INSTR. EP-2068 (YES) (NO)

MK. NO.	ITEM NO.	QUAN.	SIZE	DECRIPTION	SOURCE STOCK OR P. O. No.	EST. DEL. DATE
1	L7	12'	6" Φ	sch 80 smls carbon steel pipe		
2						
3	L244	1	6" Φ	300# FS weld neck flange, SG, sch 80 bore		
4						
5	L244	1	4" Φ	" " " " "		
6						
7	L307	1	6" Φ run	x 4" Φ outlet weldolet, FS, extra strong		
8						
9	L102	1	6" Φ	XS CS BW pipe cap		
10						
11	L119	1	3/4" Φ	stl welding boss, threaded, Dwg GB-L-31368		
12						
13	L105	2	6" Φ	XS CS BW straight tee		
14						
15	L155	1	6" Φ	stl clad asbestos gasket, ST&G joint		
16						
17	"	1	4" Φ	" " " " " "		
18						
19	H262	12	3/4" Φ	x 5 1/2" Lg. stud bolts, ASTM A-193, Gr B7 w/2 hex nuts		
20						
21	"	8	"	x 5" " " " " " "		
22				RGA 8-19-75		
23				77776		
24						
25				End Use: Piping replacement @ D-634		
26				outlet (water coalescer to DIB column).		
27						
28						
29						
30						
31						
32						
33						
34						
35						

CHEV B8 6117

CW-2641-1 (E 11/0)