(C1)

PHENOLIC MOLDING MATERIAL DEPARTMENT - PRODUCT FORMULATION & CONDENSED MANUFACTURING INSTRUCTIONS

PRODUCT NO.	BMMC 5020 BK25 DC
ISSUE NO.	#1
DATE	1/10/68
SUPERSEDES	

CREW SIZE- | MEN | COSTING UNIT
EQUIPMENT HOURS-
CLEAN & SET-UP MAN HOURS-
PROCESSING SIMILAR TO-
LBS/EQUIPMENT-HOUR-
PACKING HOURS/M POUNDS-

NOTEBOOK | PAGE
DATE | PROJECT ID.
COST ESTIMATE: REQUESTED [X] NOT REQUESTED

CUSTOMER AND YEARLY SALES:
VARIOUS 2,964,100 #

DIFFERS FROM PREVIOUS ISSUE:
Change Grade 12 From 45% To 46%
Resin Content.
Change Grade 15 From 48% To 49%
Resin Content.
Change Grade 18 From 51% To 52%
Resin Content.

MOLDING TECHNIQUE:
Compression and Plunger

EFFECT ON MANUFACTURING, YIELDS, LOSS RATES, ETC.:

PRODUCT DESCRIPTION AND USE:
General Purpose

SALES CLASS

QUALITY CONTROL TESTS

POWDER DENSITY	0.60 Min.
GRANULATION + 8 MESH	0 %
+ 12 MESH	2-7 %
+ 16 MESH	INFO %
- 60 MESH	2 MAX %
FLOD IMPACT	
SPEC. GRAVITY	1.36-1.39

OTHERS: Plastic Flow
R-Ref Low Grades Info
Modders 6-9 #2
Appearance
Grades 6-9, 4" Disc
Grades 12 & Up, 2" Cup

INITIATED BY:
PREPARED BY:
APPV'D-Q.C.:
APPV'D-MFG.:

HAMMER MILL: YES [X] NO [X] ON C ON A

HAMMER MILL SCREENS:

R-1	
R-3	

CUTTER SCREENS

UNIT	BOTTOM	BOTTOM	TOP
A	1/2	1/2	-3/8
B			
C	1-1/2	-3/8	3/8

CHARGE ROLLS

UNIT	SHEET WT.	CYCLE TIME	STARTING TEMP FRONT	STARTING TEMP BACK	SPRAY
A	360	135	225	320	No #1
B					
C	72	135	190	280	110-8
R-1					
R-3					

ROTEX

A	10-111-0XX
B	-/-
C-PRIM.	10-1-0XX
C-SEC.	11-1-0XX
R-1	-/-
R-3	-/-

USE DIVERTING VALVE TO CONTROL AMOUNT OF COARSE.

FINISH ROLLS

UNIT	CYCLE TIME	STARTING TEMP FRONT	STARTING TEMP BACK
A	125	235	300
B			
C	135	235	300
R-1			
R-3			

BLEND FOR 3 10 MINS

CENT. BLEND STA.
MOVE: YES [X] NO [ ]

SQUEEZE ROLLS

UNIT	STARTING TEMP FRONT	STARTING TEMP BACK	SHEET THK.
A			
B	Water	300	0.110
C			
R-1	Water	300	0.110
R-3			

FINAL PACKING
CONTAINER #
NET WT.
DRUMS [X] BAGS [X] GAYLORDS [ ]
STORAGE, SHIP & RETEST CODE

SPECIAL COMMENTS:
RFCR

UCASB00951151