

KOPPERS

Interoffice Correspondence

To R. G. Wilson

Location K-1101

Subject CONTRACT 2442

From R. R. Moran

Location Purchasing & Traffic

Date May 23, 1974

Further to our letters dated May 16 and May 17, 1974, the status of outstanding items on the subject contract as of 5:00 PM May 22 is as follows:

1. Purchase order 2278-5-11 with Ingersoll-Rand, Ingersoll-Rand has not found the motor and either Ingersoll-Rand or Koppers will come up with a replacement. We expect to have this settled on May 23 or May 24.
2. Metal Products purchase order 390-4-11A is still promised for shipment June 26.
3. Metal Products purchase order 2267-9-11, the balance of five (5) castings were picked up by the Swissvale truck on May 17, 1974, at New Castle Foundry and delivered to the jobsite.
4. Wise Machine purchase order 2267-3-11 for the sliding curtain mechanism:
 - A. Miscellaneous materials were promised for shipment from Wise on May 24 -- It is our opinion that Wise is optimistic and this material will actually ship the week of May 28.
 - B. The hoist ordered by Wise was scheduled for shipment out of Detroit on July 12, 1974 -- this promise has been improved to June 14, 1974.

SC-SDC-1350

KOPPERS

Interoffice Correspondence

To _____

From _____

Location _____

Location _____

Subject CONTRACT 2442

Date May 23, 1974

- 2 -

5. Thermatics purchase order 2267-7-11 covering a vent unit. The main part was shipped on May 17. The portion out of Cannonsburg, Pa. is scheduled for shipment May 24, 1974.
6. Hall Industries purchase order 299-9-13 for 45 additional jet plugs which were promised for a June 7 shipment, seller has now improved this promise to May 31.
7. Replacement couplings:
 - A. The two #1-1/2's are still promised for June 3.
 - B. The two #1's -- we still are awaiting concrete production information from Metal Products.
 - C. The verbal request of May 16 for Venturi scrubber pump coupling replacement -- Metal Products has advised they will furnish a scheduled shipping date by May 28.
8. Westinghouse purchase order 217-1-22:
 - A. One motor did ship on May 16.
 - B. The second motor did ship on May 22.

KOPPERS

Interoffice Correspondence

To _____

From _____

Location _____

Location _____

Subject CONTRACT 2442

Date May 23, 1974

-3-

9. Square D purchase order 2002-2-27 was promised and rechecked for June 7, 1974 shipment -- typical Square D problems involving a starter coming out of their Columbia, South Carolina plant give us concern that Square D might be optimistic. We are after further concrete information prior to giving our current estimate of shipment.
10. Tem-Tex purchase order 285-10-349, the thermocouples shipping promise for May 24 is still good.
11. Hunter Sales purchase order 275-6-322 for 1970 gaskets were shipped to Pittsburgh by UPS and reshipped via air from Pittsburgh on May 21, 1974.
12. Industrial Sealing Devices purchase order 381-1-31, sheet 3. Two (2) gaskets were shipped on May 21 via air.
13. Homestead Valve purchase order 299-9-382, sheet 2 -- material was shipped May 16 via air.
14. Lenton Industries purchase order 2267-9-41; the stainless steel protection plates were picked up by Koppers truck on May 17.
15. American Fabricator purchase order 693-1-48, sulfur pit covers -- the promise of May 24 is still good.

KOPPERS

Interoffice Correspondence

To _____

From _____

Location _____

Location _____

Subject CONTRACT 2442

Date May 23, 1974

-4-

16. Regarding the additional items which we mention in our May 17, 1974, letter as being forthcoming:

- A. Concerning the revisions to the three (3) stills, a work letter was promised May 20 -- the work letter has not been received and drawings have not been checked. Branch 4 has an order placed for replacement material *FOR 1 STILL* down to the first tray (approx. 4 ft. 7-1/2"). As of May 23, AM we understand that the corrosion is beyond the above point and we do not know, at this time, where the requirement stands for this still and the other two (2).
- B. On the 5,440 ft. of cable, approval has been obtained from the customer for a substitute material and Sargent has repurchased 3,000 ft. from stock in Los Angeles and 3,000 ft. from stock in Philadelphia on May 22.

17. A new item was given to Purchasing on 2:00 PM, May 22. Inland was to order three (3) Westinghouse switches, type W2, 20 Amp., 600 Volts. They have been unable to obtain a satisfactory delivery and have requested Koppers to find. Branch 3 is working on this now. These items are manufactured by Westinghouse East Pittsburgh and normally have a 6 to 8 week shipping promise. We are trying for June 15, 1974.



R. R. Moran

cc: A. E. Jones R. L. Pinkerton
F. R. Griffin R. N. Cicci
J. F. Rigatti J. E. Fagan
T. B. Myers D. W. Caves
R. J. Cook
R. E. Beale

KOPPERS

Interoffice Correspondence

Handwritten signature and initials: "R. R. Moran" and "5/31"

To R. G. Wilson
Location K-1101
Subject CONTRACT 2442

From R. R. Moran
Location Purchasing & Traffic
Date May 29, 1974

Relative to our letters dated May 16, 17, and 23, 1974, the status of outstanding items on the subject contract as of 5:00 PM May 28 is as follows:

1. Ingersoll-Rand Purchase Order 2278-5-11. A new motor has been located and will ship from Ingersoll-Rand June 7 or sooner.
2. Metal Products Purchase Order 390-4-11A still promised for shipment June 26.
4. Wise Machine Purchase Order 2267-3-11 for sliding curtain mechanism:
 - A. Miscellaneous materials shipped May 24.
 - B. The hoist ordered by Wise previously scheduled for shipment out of Detroit July 12, then improved to a promise date of June 14 is still in order.
5. Thermatics Purchase Order 2267-7-11, the portion out of Cannonsburg, Pa. was picked up by the Swissvale truck on May 28. This complete this item.
6. The May 31 date is still good. *HALL INDUSTRIES P.O. 299-9-13 FOR ADDIT. 45 JET NOZZLES.*
7. Replacement couplings:
 - A. The two 1/2's still promised for June 3.
 - B. The two #1's promised for June 3.
 - C. There is now the possibility that the Venturi scrubber pump coupling might not have to be replaced.
9. Square D Purchase Order 2002-2-27. Starters shipped to Detroit from Columbia, South Carolina on May 23, 1974. Detroit to ship to Chicago the week of June 3, 1974.

KOPPERS

Interoffice Correspondence

To _____

From _____

Location _____

Location _____

Subject CONTRACT 2442

Date May 29, 1974

-2-

10. Tem-Tex Purchase Order 285-10-349. Thermocouples reported shipped May 28.
16. A. Revisions to the three (3) stills is completely up in the air and Purchasing is awaiting Engineering advice on what material is now to be ordered.
- B. On the 5,440 ft. of cable, 5,000 ft. was shipped from Philadelphia on May 23 and is expected in Chicago May 28 or May 29. 1,450 ft. was shipped from California and is due in Chicago on May 31. We now understand we might be short 500 ft. which we are attempting to locate elsewhere. - *NOW LOCATED*
17. The new item of the three (3) Westinghouse switches -- located by Inland. The three (3) switches which Koppers placed on order are to remain as back-up.



R. R. Moran

RRM/jad

cc: A. E. Jones
F. R. Griffin
J. F. Rigatti
T. B. Myers
R. J. Cook
R. E. Beale
R. L. Pinkerton
R. N. Cicci
J. E. Fagan
D. W. Caves

KOPPERS

Interoffice Correspondence

Handwritten signature and initials

To R. G. Wilson
Location K-11
Subject CONTRACT 2442

From R. R. Moran
Location Purchasing & Traffic
Date June 4, 1974

Relative to our letters dated May 16, 17, 23, and 29, 1974, the status of outstanding items on the subject contract as of 5:00 PM June 3 is as follows:

1. Ingersoll-Rand P.O. 2278-5-11. The new motor was shipped on May 31 from Ingersoll-Rand.
2. Metal Products P.O. 390-4-11A was promised for shipment June 26. It is now promised for June 10.
4. Wise Machine P.O. 2267-3-11 for sliding curtain mechanism:
 - B. The hoist ordered by Wise previously scheduled for shipment out of Detroit, July 12, then improved to June 14 is still promised for June 14.
6. Hall Industries P.O. 299-9-13 for an additional 45 jet nozzles was promised for shipment May 31. These items were inspected on June 3 and out of the 45, one (1) was rejected. The 44 will be shipped by air and a promise determined for the rejected item. These additional nozzles are replacements to inland spares and do not affect charging.
7. Replacement Couplings:
 - A. The two (2) 1/2" promised for shipment June 3 were shipped on May 30.
 - B. The two (2) #1's promised for June 3 are being checked for confirmation that shipment went forward as promised.
 - C. The Venturi scrubber pump coupling definitely has to be replaced and is promised for shipment June 26.

KOPPERS

Interoffice Correspondence

To _____

From _____

Location _____

Location _____

Subject CONTRACT. 2442

Date June 4, 1974

-2-

9. Square D P.O. 2002-2-27. Starters promised to ship from Detroit the week of June 3, 1974, were shipped on May 31. R. Beale was to pick material up from Suburban Terminal, Chicago on June 3 PM. *HE DID.*
10. Tem-Tex P.O. 285-10-349. Material shipped May 28 and in Chicago on May 31. Field is unable to pick up until June 4. R. Beale will pick up June 3 PM. *HE DID.*
16. A. Revision for one (1) still received from Engineering on June 3. Material is located and the vendor will advise the fabrication time upon receipt of the drawings. The other two (2) stills are still up in the air.

B. The 5,000 ft. of cable was being hy-pot tested on June 3, 1974, at Calumet Supply. The 1,450 ft. reported shipped from California by Calumet was actually shipped from Texas and being traced. R. Beale will develop a full story on this item today, June 4.
17. The three (3) Westinghouse switches which were inland supply, based on Clyde Richmond's instructions, the switches, which were located by inland, have been installed, checked, and working okay. The Koppers order is to be cancelled.

KOPPERS

Interoffice Correspondence

To _____

From _____

Location _____

Location _____

Subject CONTRACT 2442

Date June 4, 1974

-3-

NEW ITEMS

18. On work letter 7892-81. A vertical foul condensate pump was requisitioned by Engineering on June 3. We understand this pump is not required for charging. A shipping date is being developed.
19. Buffalo Forge P.O. 2266-2-11. The field has advised that they require two (2) heat slinger rings. Vendor to advise the best delivery available on June 4.



R. R. Moran

RRM/jad

cc: A. E. Jones
F. R. Griffin
J. F. Rigatti
T. B. Myers
R. J. Cook
R. E. Beale
R. L. Pinkerton
R. N. Cicci
J. E. Fagan
D. W. Caves